RAJALAKSHMI GEO CONSULTANTS

Vidya nagar, T.Dasarahalli, Bangalore 560057
Mobile: 9036141939

REPORT ON GROUND WATER INVESTIGATION

DATE:

01

01. Name of the Party	Executive Engineer, BBMP, ward no-17
02. Location of land/Site	w no 17, #Mohankumara Masidhi road near water palnt
03. Purpose of Ground Water	Drinking water
04. Area	ward no-17
05. Approximate Drilling Depth	420-430 rmt
06. Approximate Casing Pipe	15-25 rmt
07. PVC Pipe	15-20 rmt
08. Expected Yield	2000-2500 GPH
09. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failure

RAJALAKSHMI GEO CONSULTANTS

GEOLOGIST

Scanned with CamScanner

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T.Dasarahalli, Bangalore – 73
Tel: 28392176, Mobile: 9845024976

Date :

DRILLING & YIELD REPORT

Point number	:	01
Party	:	Executive Engineer, BBMP, ward no-17
Location	:	w no 17, #Mohankumara nagar Masjid road near water paint
Depth	:	420.00 Rmt
Casing pipe	:	20.00 Rmt
Collars	:	04 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	230 Rmt
2nd spring touched at	:	280 Rmt
3rd spring touched at	:	350Rmt
Total yield	:	2000 GPH
Water level	:	280 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI GEO CONSULTANTS

Vidya nagar, T.Dasarahalli, Bangalore 560057
Mobile: 9036141939

DATE:

REPORT ON GROUND WATER INVESTIGATION

02

01. Name of the Party	Executive Engineer, BBMP, ward no-17
02. Location of land/Site	w no 17, #Mohankumara nagara Near bakery road
03. Purpose of Ground Water	Drinking water
04. Area	ward no-17
05. Approximate Drilling Depth	410-420 rmt
06. Approximate Casing Pipe	20-25 rmt
07. PVC Pipe	15-20 rmt
08. Expected Yield	1500-2000 GPH
09. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failure

RAJALAKSHMI GEO CONSULTANTS

GEOLOGIST

Scanned with CamScanner

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T.Dasarahalli, Bangalore – 73
Tel: 28392176, Mobile: 9845024976

Date :

DRILLING & YIELD REPORT

Point number	:	02
Party	:	Executive Engineer, BBMP, ward no-17
Location	:	w no 17, #Mohankumara nagara Near bakery road .
Depth	:	422 Rmt
Casing pipe	:	21 Rmt
Collars	:	04 Nos
Cap	:	1 Nos
Yield	:	2500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	210 Rmt
2nd spring touched at	:	300 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	2500 GPH
Water level	:	300 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI GEO CONSULTANTS

Vidya nagar, T.Dasarahalli, Bangalore 560057
Mobile: 9036141939

DATE:

REPORT ON GROUND WATER INVESTIGATION

03

01. Name of the Party	Executive Engineer, BBMP, ward no-17
02. Location of land/Site	w no 17, #Mohankumara nagara Railwaystation workshop #waterplant
03. Purpose of Ground Water	Drinking water
04. Area	ward no-17
05. Approximate Drilling Depth	420-425 rmt
06. Approximate Casing Pipe	20-25 rmt
07. PVC Pipe	15-20 rmt
08. Expected Yield	1200-1500 GPH
09. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failure

RAJALAKSHMI GEO CONSULTANTS

GEOLOGIST

Scanned with CamScanner

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T.Dasarahalli, Bangalore – 73
Tel: 28392176, Mobile: 9845024976

Date :

DRILLING & YIELD REPORT

Point number	:	03
Party	:	Executive Engineer, BBMP, ward no-17
Location	:	w no 17, #Mohankumara nagara Railwaystation workshop #waterplant
Depth	:	425 Rmt
Casing pipe	:	25 Rmt
Collars	:	04 Nos
Cap	:	1 Nos
Yield	:	3000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	300 Rmt
2nd spring touched at	:	350 Rmt
3rd spring touched at	:	400 Rmt
Total yield	:	3000 GPH
Water level	:	350 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI GEO CONSULTANTS

Vidya nagar, T.Dasarahalli, Bangalore 560057
Mobile: 9036141939

DATE:

REPORT ON GROUND WATER INVESTIGATION

06

01. Name of the Party	Executive Engineer, BBMP, ward no-17
02. Location of land/Site	w no 17,#Muthyalamma nagara j.p park Back gate near nandini booth
03. Purpose of Ground Water	Drinking water
04. Area	ward no-17
05. Approximate Drilling Depth	430-435 rmt
06. Approximate Casing Pipe	20-30 rmt
07. PVC Pipe	15-20 rmt
08. Expected Yield	1500-2000 GPH
09. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failure

RAJALAKSHMI GEO CONSULTANTS

GEOLOGIST

Scanned with CamScanner

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T.Dasarahalli, Bangalore – 73
Tel: 28392176, Mobile: 9845024976

DRILLING & YIELD REPORT

Date :

Point number	:	06
Party	:	Executive Engineer, BBMP, ward no-17
Location	:	w no 17,#Muthyalamma nagara j.p park Back gate near nandini booth
Depth	:	424 Rmt
Casing pipe	:	25 Rmt
Collars	:	04 Nos
Cap	:	1 Nos
Yield	:	2500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	240 Rmt
2nd spring touched at	:	290 Rmt
3rd spring touched at	:	340 Rmt
Total yield	:	2500 GPH
Water level	:	340 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI GEO CONSULTANTS

Vidya nagar, T.Dasarahalli, Bangalore 560057
Mobile: 9036141939

DATE:

REPORT ON GROUND WATER INVESTIGATION

05

01. Name of the Party	Executive Engineer, BBMP, ward no-17
02. Location of land/Site	w no 17,#Muthyalamma nagara behind j.p park 18th C/R
03. Purpose of Ground Water	Drinking water
04. Area	ward no-17
05. Approximate Drilling Depth	420-430 rmt
06. Approximate Casing Pipe	25-35 rmt
07. PVC Pipe	15-20 rmt
08. Expected Yield	2000-2500 GPH
09. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failure

RAJALAKSHMI GEO CONSULTANTS
GEOLOGIST

Scanned with CamScanner

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T.Dasarahalli, Bangalore – 73
Tel: 28392176, Mobile: 9845024976

Date :

DRILLING & YIELD REPORT

Point number	:	05
Party	:	Executive Engineer, BBMP, ward no-17
Location	:	w no 17,#Muthyalamma nagara behind j.p park 18th C/R
Depth	:	420 Rmt
Casing pipe	:	20 Rmt
Collars	:	04 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	250 Rmt
2nd spring touched at	:	320 Rmt
3rd spring touched at	:	400 Rmt
Total yield	:	2000 GPH
Water level	:	320 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI GEO CONSULTANTS

Rukmini Nagar, Nagasandra, Tumkur road, Bangalore 560057
Mobile: 9986028766

DATE:

REPORT ON GROUND WATER INVESTIGATION

08

01. Name of the Party	Executive Engineer, BBMP, ward no-17
02. Location of land/Site	#Sundar nagara 3rd C/R to park road near water plant
03. Purpose of Ground Water	Drinking water
04. Area	ward no-17
05. Approximate Drilling Depth	430-450 rmt
06. Approximate Casing Pipe	20-30 rmt
07. PVC Pipe	10-15 rmt
08. Expected Yield	1500-2000 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failu

RAJALAKSHMI GEO CONSULTANTS
GEOLOGIST

Scanned with CamScanner

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T.Dasarahalli, Bangalore – 73
Tel: 28392176, Mobile: 9845024976

DRILLING & YIELD REPORT

Date :

Point number	:	08
Party	:	Executive Engineer, BBMP, ward no-17
Location	:	#Sundar nagara 3rd C/R to park road near water plant,
Depth	:	425 Rmt
Casing pipe	:	25 Rmt
Collars	:	04 Nos
Cap	:	1 Nos
Yield	:	1500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	250 Rmt
2nd spring touched at	:	280 Rmt
3rd spring touched at	:	340 Rmt
Total yield	:	1500 GPH
Water level	:	340 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI GEO CONSULTANTS

Vidya nagar, T.Dasarahalli, Bangalore 560057
Mobile: 9036141939

REPORT ON GROUND WATER INVESTIGATION

DATE:

07

01. Name of the Party	Executive Engineer, BBMP, ward no-17
02. Location of land/Site	#Sundar nagara opposite to park road 1st C/R Sundarnagara
03. Purpose of Ground Water	Drinking water
04. Area	ward no-17
05. Approximate Drilling Depth	425-430 rmt
06. Approximate Casing Pipe	25-30 rmt
07. PVC Pipe	15-20 rmt
08. Expected Yield	2000-2500 GPH
10. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failure

RAJALAKSHMI GEO CONSULTANTS
GEOLOGIST

Scanned with CamScanner

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T.Dasarahalli, Bangalore – 73
Tel: 28392176, Mobile: 9845024976

DRILLING & YIELD REPORT

Date :

Point number	:	07
Party	:	Executive Engineer, BBMP, ward no-17
Location	:	#Sundar nagara opposite to park road 1st C/R Sundarnagara.
Depth	:	428 Rmt
Casing pipe	:	30 Rmt
Collars	:	05 Nos
Cap	:	1 Nos
Yield	:	2000 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	280 Rmt
2nd spring touched at	:	350 Rmt
3rd spring touched at	:	390 Rmt
Total yield	:	2000 GPH
Water level	:	350 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Scanned with CamScanner

RAJALAKSHMI GEO CONSULTANTS

Vidya nagar, T.Dasarahalli, Bangalore 560057
Mobile: 9036141939

REPORT ON GROUND WATER INVESTIGATION

DATE:

04

01. Name of the Party	Executive Engineer, BBMP, ward no-17
02. Location of land/Site	w no 17,#Muthyalamma nagara j.p park backgate to 18th C/R
03. Purpose of Ground Water	Drinking water
04. Area	ward no-17
05. Approximate Drilling Depth	425-430 rmt
06. Approximate Casing Pipe	15-30 rmt
07. PVC Pipe	15-20 rmt
08. Expected Yield	1500-2000 GPH
09. Remarks	

Note: Although the best site for drilling has been suggested. NO GUARANTEE of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the recommended being failure

RAJALAKSHMI GEO CONSULTANTS

GEOLOGIST

Scanned with CamScanner

SATHYA BOREWELL CLEANING

Bore well Drilling Contractor, Vidya nagar, T.Dasarahalli, Bangalore – 73
Tel: 28392176, Mobile: 9845024976

Date :

DRILLING & YIELD REPORT

Point number	:	04
Party	:	Executive Engineer, BBMP, ward no-17
Location	:	w no 17,#Muthyalamma nagara j.p park back gate to 18th C/R .
Depth	:	427 Rmt
Casing pipe	:	28 Rmt
Collars	:	05 Nos
Cap	:	1 Nos
Yield	:	1500 GPH
Starting Bit dia	:	165mm
Closing Bit dia	:	163mm

WATER TOUCH

1st spring touched at	:	280 Rmt
2nd spring touched at	:	350 Rmt
3rd spring touched at	:	380 Rmt
Total yield	:	1500 GPH
Water level	:	380 Rmt
Remarks	:	---

SATHYA BOREWELL CLEANING

PROPRIETOR

Scanned with CamScanner